

**Official Publication No. 8357**

Date: 10/18/16

Procurement Division  
330 2<sup>nd</sup> Ave South, Room 552  
Minneapolis, MN 55401

Buyer Information:  
Traci Reimringer / 612-673-2176  
Traci.Reimringer@minneapolismn.gov

AN AFFIRMATIVE ACTION EMPLOYER

---

**ADDENDUM NO. 3**  
**“BIDS FOR PRE-CAST REINFORCED CONCRETE BOX CULVERTS FOR**  
**COMO AVE. SURGE CHAMBER”**

1. Question: I was just looking for clarification on the completion date of the project. Addendum two stated the completion date is Dec. 5-12th. Some of the materials required for this project (i.e., all of the epoxy inserts) have a three week lead time through suppliers before the box can start to be produced.

I was assuming the City was planning to set this box with their own forces as they have in the past. Are they planning to start needing sections on the 5th and planning to be completed with the install by the 12th? Or is the completion date stating that if the box is ready to be shipped by the 12th that is adequate?

**Response: We will need the first box by the 5<sup>th</sup>, in order to form the surge chamber. The remaining boxes we would like to have ready to ship by the 12<sup>th</sup>.**

2. Section 2.03 culvert seal and lifting.

“All box culvert items and special structures shall be supplied with gasket or joint sealing material at no extra cost. Joint gasket or sealing material shall be approved by the City.”

To be able include the cost for joint sealant that is “approved” by the City. The City will need to specify the type of material or materials that will be allowed or approved.

**Response: Ram Nek is all we’re requiring for this project.**

**This addendum should be acknowledged on your bid form.**

**Bid due date and time remain the same**