

Having trouble viewing this email? [View it as a Web page.](#)

September 29th, 2017

Greetings!

Update on the 18th Ave NE Reconstruction project

PAVING UPDATE
CURB AND DRIVEWAY APRONS BETWEEN QUINCY STREET AND CENTRAL AVENUE





Due to unforeseen weather early last week, unfortunately the schedule for pouring concrete between Monroe and Central was pushed back a day. The contractor laid the south side of the concrete street today between Monroe and Quincy, they plan to lay the remaining north side on Monday. This will be followed by curb and driveways from Quincy to Central. As always this is subject to change depending on favorable weather conditions. We will inform you of any further schedule changes as soon as possible

Please be aware once the concrete has been placed it will not be able to be driven over for a minimum of 7 days to allow the concrete to reach sufficient strength. We will speak to the affected business & residential properties prior to placing the concrete to ensure alternate access arrangements are in place.

Park Construction have also been continuing laying gravel between Taylor and Tyler. The final section of gravel will be laid between Tyler and Central next week after which they will prepare the grade for asphalt paving. Further access restrictions will be in place when laying the asphalt paving and concrete curb/driveways through the rest of the project. Notice will be given prior to these being scheduled.

If you have any access concerns please call me on 651 443 1096 (John Benjamin, Chief Field Inspector) to discuss further.

Thank you for your continued co-operation during the construction.

Have a good weekend!

CONNECT WITH THE CITY

